

## **LWP Wind Development Construction Programme** Task Name Project Consent 0 days Discharge Planning Conditions 5 mons Discharge Planning Conditions Procurement 6 mons Procurement Ground Investigation Ground Investigation Detailed Design 16 wks Detailed Design \* 16 wks Enabling Works **Enabling Works** Off-site Access & Utility Remedial Works 20 wks Off-site Access & Utility Remedial Works Winter Break 50 days Construction Northern Group 225 days Site Compound Set Up 2 wks Site Compound Set Up Borrow Pit Establishment 8 wks Borrow Pit Establishment Site Tracks 165 days Turbine Crane Hard standings 16 wks Turbine Crane Hard standings 15 wks Turbine Foundations Turbine Foundations Cable Installation 90 days Cable Installation Turbine Erection 50 days Turbine Erection Construction Southern Group 269 days? No Window - Site Compound Set Up 2 wks Site Compound Set Up Borrow Pit Establishment ō wks Borrow Pit Establishm 150 days Turbine Crane Hard standings 16 wks Turbine Crane Hard standings 17 wks Turbine Foundations Turbine Foundations Control Building / Substation - Civils 44 wks Control Building / Substation - Civils Cable Installation 90 days Cable Installation Turbine Erection 40 days Turbine Erection 50 days? Winter Break Construction Central Group 138 days Site Compound Set Up 2 wks Site Compound Set Up Borrow Pit Establishment 5 wks Borrow Pit Establishment Site Tracks 21 wks Site Tracks Turbine Crane Hard standings 12 Wks Turbine Crane Hard standing 15 wks Turbine Foundations Cable Installation 50 days Turbine Erection 80 days Turbine Erection **Electrical Construction** 189 days Installation of Switchgear / Metering 26 wks Installation of Switchgear / Metering Substation HV 26 wks Scale 1:25,000 @ A3 **4** 01/12 Site Energised 0 days © Crown copyright. All rights reserved. Licence number 0100031673. 193 days Project Commissioning Grid Connection Commissioning 14 wks **Grid Connection Commissioning** Client Turbine & SCADA Commissioning 90 days Turbine & SCADA Commissioning 22/12 Export to Grid 0 days Performance Testing (240Hr) 90 days Performance Testing (240Hr) **Lewis Wind Power** Works Completion 0 days **4** 01/01 Site Reinstatement 35 wks Site Reinstatement Stornoway Wind Farm **EIA Report** Figure 4.14 **Indicative Construction Programme** February 2019